

Hello Edith,

The SunZia Wind and Transmission workforce have been hard at work, and we're proud to announce a major milestone for the project:

Construction is almost halfway done on SunZia Wind and Transmission!

Not only that, but the first wind towers for SunZia Wind have been built, and almost half of the transmission line structures are in place, thanks to the over 2,000 dedicated workers on the SunZia project.

We're making good time, and we're very proud to share the following construction updates with you.

Please check out our new video celebrating this milestone by clicking on the image below. You can share the video with family and friends on Facebook by clicking [HERE](#).



SunZia Transmission Construction Update

Taken as a whole, work on SunZia Transmission across Arizona and New Mexico is almost 50% complete and on schedule. As a reminder we are constructing the line in three segments.

[Segment Maps »](#)

Construction crews are fully mobilized along the transmission line, with 752 team members on the project and over 1.9 million hours worked.

Here is the progress on SunZia Transmission so far:

- Pad grading: 100% complete
- Foundations: 99.9% complete
- Anchors Installed: 100% complete
- Structures Assembled: 59% complete
- Structures Erected: 53% complete
- Stringing: 20% complete, with 5 crews actively stringing on the project

The AC switchyard, which will relay the energy produced by the turbines to the SunZia Transmission line, is nearly finished, with 100% of the pad grading complete, 100% of the foundations complete, and 100% of the below grade work complete. Only 18% of the electrical cabling and equipment is left to install, and only 26% of the above grade work needs to be completed.

We have also made good headway on the Transmission line's HVDC VSC Stations, **thanks to the 407 team members on the project.**



A Quick Update on SunZia Wind Construction

Torrance, Lincoln & San Miguel Counties, NM

Construction crews are making progress in the North and South zones with **over 868 workers on the project.**

South Zone construction milestones include:

- Clearing & grubbing: 98% complete
- Access roads: 45% complete

- Wind turbines delivered: 11% complete
- Wind turbines erected: 3% complete

North Zone construction milestones include:

- Clearing & grubbing: 67% complete
- Access roads: 42% complete
- Foundations poured: 37% complete
- Foundations excavated: 49% complete

Contact Us

We will continue to provide updates as construction progresses on SunZia Transmission. Thank you for your continued partnership and hosting us in your community. As a landowner, you are assigned a land agent. If you have construction activity related questions, please reach out to your land agent. If you are unsure who that is, please contact Tyler Shepherd at Tyler.Shepherd@patternenergy.com or 806-346-9851.

For all other inquiries, please email SunZia@patternenergy.com or call (855) 780-3859.

Sincerely,
SunZia Transmission

Sent to: edith.camargo-renteria@patternenergy.com

[Unsubscribe](#)

Pattern Energy, 317 Commercial Street NE, Suite 100, Albuquerque, New Mexico 87102, United States