

Hello,

We're back with another update from SunZia and Pattern Energy. Fall is bringing big things for SunZia, including a completed Transmission Line!



SunZia Wind Construction Update

We continue to make great strides on SunZia Wind as well. With over 1,260 workers mobilized on SunZia Wind South and 729 mobilized on SunZia Wind North. Here is an overview of our progress of SunZia Wind South and North.

SunZia Wind South Zone construction milestones include:

- Clearing & grubbing: 100% complete
- Access road construction: 100% complete
- Foundations excavated: 100% complete
- Foundation pours complete: 100% complete
- Foundations backfilled: 96% complete
- Wind turbines delivered: 81% complete
- Wind turbines erected: 56% complete
- Wind turbines complete: 375 of 674
- Underground collection system installed: 78% complete
- Overhead collection structure installed: 87% complete
- Stringing: 68% complete
- Substation completion: 92% complete

SunZia Wind North Zone construction milestones include:

- Clearing & grubbing: 100% complete
- Access roads: 100% complete
- Foundations poured: 100% complete
- Foundations excavated: 100% complete
- Foundations backfilled: 100% complete
- Wind turbines delivered: 90% complete
- Underground collection system installed: 52% complete

Turbine Deliveries and Traffic Impacts Update

Wind South turbine tower and component deliveries continue along NM Highway 247. Most of the turbine deliveries along Highway 247 will conclude by the end of this year.

Wind North turbine tower and component deliveries will conclude by October 14th.



SunZia Transmission Construction

Construction of SunZia Transmission is complete! The tower structures are erected, the 553 miles of line are strung, and the line has been inspected by helicopter, with reclamation activities being conducted across all sections of the project. By the end of this year, reclamation will be complete and SunZia Transmission will be energized to support delivery of high-quality renewable energy to the West.

What this means for landowners

- Fewer construction crews on rights-of-way
- Ongoing restoration and reclamation work
- Energization of the transmission line

Construction crews are still engaged along the transmission line, with 80 team members on the project and over 3.5 million hours worked to date.

Learn more about the SunZia Project [here](#)

Contact Us

We will continue to provide updates as construction progresses on SunZia Wind and Transmission.

Thank you for your continued partnership and hosting us in your community. As a landowner, you are assigned a land agent. If you have construction activity related questions, please reach out to your land agent. If you are unsure who that is, please contact Tyler Shepherd at Tyler.Shepherd@patternenergy.com or (806) 346-9851.

For all other SunZia inquiries, please email SunZia@patternenergy.com or call (855) 780-3859.

Sincerely,
The SunZia Wind Team

Sent to: %EMAIL%

[Unsubscribe](#)

%SENDER-INFO-SINGLELINE%