

# Construction Milestones

| T-LINE CRITICAL MILESTONES AND COMPLETION DATES |                 |
|---|-----------------|
| Milestone Description                           | Completion Date |
| Final Completion                                | 12/2025         |

| WIND SOUTH CRITICAL MILESTONES AND COMPLETION DATES |          |
|---|----------|
| Milestone Description                               | Date     |
| Final Turbine Deliveries                            | 02/2026  |
| Final Completion                                    | 05/2026  |
| <b>Windfarm Zone 1</b>                              |          |
| Foundation Completion (All Foundations)             | Complete |
| Turbine Deliveries Complete                         | 11/2024  |
| Zone Completion                                     | 07/2025  |
| <b>Windfarm Zone 2</b>                              |          |
| Foundation Completion (All Foundations)             | Complete |
| Turbine Deliveries Complete                         | 01/2025  |
| Zone Completion                                     | 07/2025  |
| <b>Windfarm Zone 3</b>                              |          |
| Foundation Completion (All Foundations )            | 09/2024  |
| Turbine Deliveries Complete                         | 03/2025  |
| Operations and Maintenance Building Completion      | 06/2025  |
| Zone Completion                                     | 08/2025  |
| <b>Windfarm Zone 4</b>                              |          |
| Foundation Completion (All Foundations )            | 11/2024  |
| Turbine Deliveries Complete                         | 05/2025  |
| Operations and Maintenance Building Completion      | 07/2025  |
| Zone Completion                                     | 09/2025  |
| <b>Windfarm Zone 5</b>                              |          |
| Foundation Completion (All Foundations )            | 03/2025  |
| Turbine Deliveries Complete                         | 08/2025  |
| Operations and Maintenance Building Completion      | 08/2025  |
| Windfarm Zone Substantial Completion                | 10/2025  |
| <b>Windfarm Zone 6</b>                              |          |
| Foundation Completion (All Foundations)             | 06/2025  |
| Turbine Deliveries Complete                         | 11/2025  |
| Zone Completion                                     | 02/2026  |
| <b>Windfarm Zone 7</b>                              |          |
| Foundation Completion (All Foundations)             | 09/2025  |
| Turbine Deliveries Complete                         | 02/2026  |
| Operations and Maintenance Building Completion      | 12/2025  |
| Zone Completion                                     | 05/2026  |

| <b>WIND NORTH CRITICAL MILESTONES AND COMPLETION DATES</b> |             |
|--|-------------|
| <b>Milestone Description</b>                               | <b>Date</b> |
| Final Turbine Deliveries                                   | 08/2025     |
| Final Completion   | 12/2025     |
| <b>Project Zone 1</b>                                      |             |
| Foundation Completion (All Foundations)                    | 05/2025     |
| Turbine Deliveries Complete                                | 08/2025     |
| Operations and Maintenance Building Completion             | 10/2025     |
| <b>Project Zone 2</b>                                      |             |
| Foundation Completion (All Foundations)                    | 02/2025     |
| Turbine Deliveries Complete                                | 06/2025     |
| Operations and Maintenance Building Completion             | 08/2025     |
| <b>Project Zone 3</b>                                      |             |
| Foundation Completion (All Foundations)                    | 11/2024     |
| Turbine Deliveries Complete                                | 04/2025     |
| Operations and Maintenance Building Completion             | 06/2025     |